EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of RCC Drain from nanjappa Circle Dwaraka Choulty to Sapthagiri Layout (KEB Office) in Road in Ward No. 09, in Vidayranyapura Sub Division.
2	Amount of Work Portion	38,72,713.00
3	Estimated Cost	40.00 Lakhs
4	Name of Contractor	M/s. Girish Enterprises
5	Agreement No	546/13-14
6	No and date under which work order issued	546/2013-14 D: 28.02.2014
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	28.02.2014
9	Date of receipt of application in the sub division office	27.04.2014
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	112 Days
15	Date of recommending time limit applied for	30.08.2014
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Completed
18	Probable time required for completion of remaining work	Completed
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Extension to be Granted for 112 Days
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Chief Engineer
Yelahanka Zone, Bangalore-92.
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore-92